

Building	Location	Current Steam Trap Installed										Recommended Trap Replacement				Repair Made		
		FL	Tag	Elev	Size	Type	Mfg	Model	Psig	Equip.	Test	Comments	Qty	Size	Type	Model	Repaired or Tested	Model Installed
1	Service Room	B	117	5	3/4"	TD	SO	52	25	Drip	FC		1	3/4"	FTI	I-2030-3		
1	Service Room	B	119	2	1/2"	TD	SO	52	25	Drip	FO		1	1/2"	FTI	I-2030-2		
1	Service Room	B	132	4	3/4"	TD	SO	TD52	80	Drip	LK		1	3/4"	BKT	8000-125		
1	541 Mech Rm	5	261	2	3/4"	BKT	SO	B1H	25	Drip	LK		1	3/4"	FTI	I-2030-3		
1	A Side Attic	6	248	5	3/4"	FT	SO	FT15	20	HUH	FO		1	3/4"	FT	2030-3		
1	B Side Attic	6	258	6	3/4"	FT	SO	FT30	20	HUH	FO		1	3/4"	FT	2030-3		
2	Basement	B	221	5	3/4"	UTD	SO	52	10	Drip	FO		1	3/4"	FTI	I-2030-3		
2	Attic	4	217	4	3/4"	BKT	AG	811	10	Drip	LK		1	3/4"	FTI	I-2030-3		
3	Storage in pit	B	352	-2	1/2"	TD	SO	52	5	Drip	FO	Condensate pump	1	1/2"	FTI	I-2030-2		
4	Mech Rm	B	349	3	1/2"	TD	SO	TD52	80	Drip	LK		1	1/2"	BKT	8000-125		
5	Mech Rm	B	347	7	1/2"	TD	SO	52	5	Drip	FC		1	1/2"	FTI	I-2030-2		
6	Mech	B	83	7	3/4"	FTI	SO	FT15	5	HUH	LK		1	3/4"	FTI	I-2030-3		
7	Storage 2	B	75	6	3/4"	FT	SO	FT15	10	Drip	LK		1	3/4"	FT	2030-3		
7	Pipe storage	B	77	5	3/4"	FT	SO	FT15	10	Drip	LK		1	3/4"	FT	2030-3		
7	Pipe storage pit	B	78	-2	3/4"	TD	SO	TD52	80	Drip	LK		1	3/4"	BKT	8000-125		
7	SW corner	G	SW	15	3/4"	FT	SO	FT15	10	HUH	FO	From landing doc	1	3/4"	FT	2030-3		
7	By machines	G	M	8	3/4"	FT	SO	FT15	10	HUH	LK		1	3/4"	FT	2030-3		
10	Basement pump	B	146	5	1/2"	UTD	SO	TD52	100	Drip	LK		1	1/2"	BKT	8000-125		
10	Tunnel entrance	B	150	1	1/2"	UTD	SO	TD52	100	Drip	FO		1	1/2"	BKT	8000-125		
10	Boiler storage	G	143	9	3/4"	BKT	SO	B1H	40	VUH	FO		1	3/4"	BKT	8000-125		
10	Chiller	G	154	9	1"	FT	SO	30	40	HUH	FO		1	1"	BKT	8011-200		
10	Chiller	G	158	15	1"	FT	SO	30	40	HUH	LK		1	1"	BKT	8011-200		
10	Chiller	G	159	15	3/4"	FT	SO	30	40	HUH	FO		1	3/4"	BKT	8000-125		
17	Service Room	B	315	4	1/2"	TD	SO	52	25	Drip	LK		1	1/2"	FTI	I-2030-2		
17	Service Room	B	318	3	1/2"	TD	SO	52	25	Drip	FO		1	1/2"	FTI	I-2030-2		
17	Crawl	B	332	4	3/4"	BKT	WM	1031	80	Drip	FC		1	3/4"	BKT	8000-125		
17	Stairs 3 Crawl	B	333	4	1/2"	TD	SO	TD52	80	Drip	LK		1	1/2"	BKT	8000-125		
17	Stairs 3 Crawl	B	335	5	3/4"	FT	SO	FT15	5	Drip	FO		1	3/4"	FT	2030-3		
17	Stairs 3 Crawl	B	341	2	1"	FT	WM	FT30	20	Drip	FO	Behind 333	1	1"	FT	2030-4		
17	Attuc	5	282	3	1/2"	TD	SO	52	20	Drip	LK		1	1/2"	FTI	I-2030-2		
17	Attuc	5	289	1	1 1/4"	FT	MEP	44-530	10	STS	FO	3/4" line	1	1 1/4"	FT	2030-5		
17	Attuc	5	294	5	3/4"	FT	NN	FTN	25	HUH	LK		1	3/4"	FT	2030-3		
17	Attic	5	304	1	1/2"	FTI	SO	FT15	12	Drip	FO		1	1/2"	FTI	I-2030-2		
17	Attic	5	309	5	3/4"	FT	NN	FTN	25	HUH	LK		1	3/4"	FT	2030-3		
18	Service Room	B	189	5	1/2"	UTD	SO	52	25	Drip	FC		1	1/2"	FTI	I-2030-2		
18	Service Room	B	190	6	3/4"	FT	SO	FT15	25	Drip	FC		1	3/4"	FT	2030-3		
18	Service Room	B	193	5	3/4"	FT	SO	FT15	5	Drip	FO		1	3/4"	FT	2030-3		
18	Tunnel	B	201	2	1"	FT	SO	FT15	5	Drip	FO		1	1"	FT	2030-4		
18	Tunnel	B	202	2	1"	FT	SO	FT15	5	Drip	LK		1	1"	FT	2030-4		
18	Tunnel	B	203	2	3/4"	FT	SO	FT15	5	Drip	FC		1	3/4"	FT	2030-3		
18	Roof Access 1	1	184	3	1 1/4"	FT	NN	FTN	25	AHU	FO		1	1 1/4"	FT	2030-5		
18	Attic A Side	5	162	4	3/4"	BKT	NN	805	25	Drip	LK		1	3/4"	FTI	I-2030-3		
18	Attic A Side	5	165	3	2"	FT	NN	FTN	25	HEX	LK	Control valve failed	1	2"	FT	2030-8		
18	Attic A Side	5	166	4	3/4"	BKT	NN	805	25	Drip	LK		1	3/4"	FTI	I-2030-3		
18	B Side	5	174	1	3/4"	FT	NN	FTN	15	Drip	FO		1	3/4"	FT	2030-3		
19	Basement	B	16	3	1/2"	TD	SO	52	25	Drip	FO		1	1/2"	FTI	I-2030-2		
19	Basement	B	20	1	1/2"	FTI	SO	30	25	Drip	LK		1	1/2"	FTI	I-2030-2		
19	Crawl	B	24	3	3/4"	FT	SO	FT15	5	Drip	LK		1	3/4"	FT	2030-3		
19	Attic Mech	A	1	4	3/4"	FT	SO	30	25	Drip	FO		1	3/4"	FT	2030-3		
22	Basement	B	41	3	1/2"	TD	SO	52	15	Drip	FO		1	1/2"	FTI	I-2030-2		
22	Basement	B	42	4	1/2"	TD	SO	52	15	Drip	FO	Insulation	1	1/2"	FTI	I-2030-2		
22	Basement	B	49	9	3/4"	FT	SO	FT15	5	Drip	LK		1	3/4"	FT	2030-3		
23	118	B	58	7	1"	FTI	AG	B4	25	LK	LK		1	1"	FTI	I-2030-4		
23	118	B	62	4	1/2"	BKT	AG	TVS811	80	Drip	FO		1	1/2"	BKT	8000-125		
23	Roof access AHU 1	R	63	3	3/4"	FT	AG	B3	25	Drip	NT	Check Valve Piped Wrong	1	3/4"	FT	2030-3		
23	Roof access AHU 1	R	64	3	3/4"	FT	AG	B3	25	AHU	NT	Check Valve Piped Wrong	1	3/4"	FT	2030-3		
23	Roof access AHU 2	R	65	3	3/4"	FT	AG	B3	25	AHU	FC	Check Valve Piped Wrong	1	3/4"	FT	2030-3		
23	Roof access AHU 3	R	66	3	3/4"	FT	AG	B3	25	AHU	NT	Check Valve Piped Wrong	1	3/4"	FT	2030-3		
24	Mech	B	34	4	1/2"	TD	SO	52	25	Drip	LK		1	1/2"	FTI	I-2030-2		
24	Mech	B	37	9	1/2"	TD	SO	52	25	Drip	FC		1	1/2"	FTI	I-2030-2		
24	Gymnasium	1	S	20	1/2"	TD	SO	52	25	VUH	NT	2 traps parallel per VUH	1	1/2"	FTI	I-2030-2		
24	Gymnasium	1	S	20	1/2"	TD	SO	52	25	VUH	NT	Remove one wireplacement	0					
24	Gymnasium	1	E	20	1/2"	TD	SO	52	25	VUH	NT	2 traps parallel per VUH	1	1/2"	FTI	I-2030-2		
24	Gymnasium	1	E	20	1/2"	TD	SO	52	25	VUH	NT	Remove one wireplacement	0					
24	Gymnasium	1	NE	20	1/2"	TD	SO	52	25	VUH	NT	2 traps parallel per VUH	1	1/2"	FTI	I-2030-2		
24	Gymnasium	1	NE	20	1/2"	TD	SO	52	25	VUH	NT	Remove one wireplacement	0					
24	Gymnasium	1	NE	20	1/2"	TD	SO	52	25	Drip	NT	under insulation	1	1/2"	FTI	I-2030-2		
24	Gymnasium	1	N	20	1/2"	TD	SO	52	25	VUH	NT	2 traps parallel per VUH	0					
24	Gymnasium	1	N	20	1/2"	TD	SO	52	25	VUH	NT	Remove one wireplacement	1	1/2"	FTI	I-2030-2		
24	Gymnasium	1	N	20	1/2"	TD	SO	52	25	Drip	NT	under insulation	1	1/2"	FTI	I-2030-2		
24	Gymnasium	1	N	20	3/4"	FTI	SO	30	25	ZRH	NT		1	3/4"	FTI	I-2030-3		
24	Gymnasium	1	NW	20	1/2"	TD	SO	52	25	VUH	NT	2 traps parallel per VUH	1	1/2"	FTI	I-2030-2		
24	Gymnasium	1	NW	20	1/2"	TD	SO	52	25	VUH	NT	Remove one wireplacement	0					
24	Gymnasium	1	W	20	1/2"	TD	SO	52	25	VUH	NT	2 traps parallel per VUH	1	1/2"	FTI	I-2030-2		
24	Gymnasium	1	W	20	1/2"	TD	SO	52	25	VUH	NT	Remove one wireplacement	0					
24	Gymnasium	1	W	20	1/2"	TD	SO	52	25	Drip	NT	under insulation	1	1/2"	FTI	I-2030-2		
24	Gymnasium	1	W	20	1/2"	FTI	SO	30	25	Drip	NT		1	1/2"	FTI	I-2030-2		
24	Gymnasium	1	W	20	3/4"	FTI	SO	30	25	ZRH	NT		1	3/4"	FTI	I-2030-3		
24	Outside access	1	39	2	1"	FT	SO	30	20	Drip	NT		1	1"	FT	2030-4		
24	Outside access	1	40	6	1"	FT	SO	30	20	Drip	NT		1	1"	FT	2030-4		
101	14 Mech Rm	G	274	4	1 1/4"	FT	SO	FT30	20	HEX	FO		1	1 1/4"	FT	2030-5		
104	Mech Rm	B	228	1	1/2"	TD	SO	TD52	80	Drip	FO		1	1/2"	BKT</			

104	Mechanical Room	3	103	5	3/4"	FT	PEN	PT63	10	Drip	LK	1	3/4"	FT	2030-3
104	Mechanical Room	3	105	3	3/4"	BKT	AG	811	10	Drip	FO	1	3/4"	FTI	I-2030-3
104	Mechanical Room	3	116	3	1 1/2"	FTI	AG	125	80	HEX	LK	1	1 1/2"	FTI	I-2125-6
106	Service Room	G	54	4	1"	TD	SO	TD52	80	Drip	LK	1	1"	BKT	8011-200
136	In service room	G	69	2	3/4"	FT	SO	30	25	Drip	LK	1	3/4"	FT	2030-3
136	In service room	G	70	2	3/4"	FT	NN	FTN	25	Drip	FO	1	3/4"	FT	2030-3